

City of Normandy Park
First Avenue S (SR509)
Roadway Improvement Project

ARRA-STPUL-CM-0509(020)

Monthly

for

April 2010

Work continues to progress albeit at a slow pace on the First Avenue South project. During the month of April, significant progress was made on the installation of the underground conduit for the Qwest, Comcast, and PSE facilities. The initial lift of asphalt was replaced and the curb and gutter installed on the east side. In addition the foundations for the street lighting have been poured on the east side. Work continues on the upgrades to the traffic signals at 199th and 200th Street.

During the next month we anticipate completion of the joint utility trench, installation of the PSE transmission poles, completion of the sidewalk on the eastside and the work at 192nd Street. Work at 192nd Street will require closure of the 192nd Street approach to First Avenue for approximately one week. After this work is complete, traffic will be shifted to the east side and work will continue on the west side. During this time, the existing roadway surface will be ground in preparation for the final lift of pavement.

At the beginning of April, there are approximately 7.5 working days left in the Contract schedule. Pivetta's recently updated schedule calls for project completion by the August 20, 2010 although we have requested a more aggressive schedule to complete the work by June 30, 2010. To date, we have expended approximately \$1.6 million of the \$3.6 million contract.